

CHEBOYGAN COUNTY DEPARTMENT OF BUILDING SAFETY

Blower Door Test Report Checklist

For purposes of review and approval by the Building Official, a Blower Door test, as required by Section N1102.4.1.2 of the 2015 Michigan Residential Code, shall be performed in compliance with the code, shall, at a minimum, contain the following information in report form, with a written report provided to the Building Official prior to final inspection. While the use of the attached form is not required, incomplete reports will not be approved.

- Testing Company information including:
 - Contact Name
 - Name of Test Conductor
 - Address
 - City, State & Zip Code
 - Phone number
 - email address?
 - Building Contractor information including:
 - Builder name
 - Address
 - City, State & Zip Code
 - Phone number
 - Email address?
 - Project information including:
 - Owner name
 - Address
 - City, State & Zip Code
 - Building Permit number
 - Compliance to what building code (Year and Code)
 - Building information including:
 - New building or addition
 - If addition, existing building included in test?
 - Square footage of building being tested
 - Cubic footage of building being tested
 - Stage of construction when test was performed
 - (rough, drywall, finished, other)
 - Test equipment manufacturer and model used for testing
- Date of last equipment calibration? By whom?
 - Tester certification
 - (certified by?)
 - (Provide certificate/re-certification to code official)
 - Test standard used
 - Test procedure used - Pressurized or Depressurized?
 - List any deviations in the test not typical of the standard practices used for Blower Door testing.
 - Specific reasons for deviations in performing the test
 - Required conditions during test (R402.4.1.1)
 - 1). Exterior windows and doors, fireplace and stove doors shall be closed, but not sealed, beyond the intended weatherstripping or other infiltration control measures;
 - 2). Dampers including exhaust, intake, makeup air, backdraft and flue dampers shall be closed, but not sealed beyond intended infiltration control measures;
 - 3). Interior doors, if installed at the time of the test, shall be open;
 - 4). Exterior doors for continuous ventilation systems and heat recovery ventilators shall be closed and sealed;
 - 5). Heating and cooling systems, if installed at the time of the test, shall be turned off;
 - 6). Supply and return registers, if installed at the time of the test, shall be fully open.
 - Test Results
 - Test date
 - Signature of certified tester

THIS PAGE LEFT BLANK



CHEBOYGAN COUNTY DEPARTMENT OF BUILDING SAFETY

870 SOUTH MAIN STREET ♦ P.O. Box 70
CHEBOYGAN, MICHIGAN 49721
PHONE: (231) 627-8813 ♦ FAX: (231) 627-8454
WEBSITE: www.cheboygancounty.net

BLOWER DOOR TEST REPORT

For purposes of review and approval by the Building Official, a Blower Door test, as required by Section N1102.4.1.2 of the 2015 Michigan Residential Code, shall be performed in compliance with the code, shall, at a minimum, contain the following information in report form, with a written report provided to the Building Official prior to final inspection. While the use of this form is not required, incomplete reports will not be approved.

Testing Company Information:

Name of Testing Company	Name of Contact Person		
Mailing Address	City	State	Zip
Daytime Telephone Number	Email Address		

Building Contractor Information:

Name of Building Contractor			
Mailing Address	City	State	Zip
Daytime Telephone Number	Email Address		

Project Location Information:

Name of Owner			
Address of Project	City	State	Zip

Building Code Information:

Building Permit Number	Building Code Compliance (Year and Code)
------------------------	--

Building Information:

Building New Building <input type="checkbox"/> Addition <input type="checkbox"/>	If Addition, Existing Building Included in Test? Yes <input type="checkbox"/> No <input type="checkbox"/>
Square footage of Building being Tested	Cubic Footage of Building being Tested
Stage of Construction when Test was Performed: Rough <input type="checkbox"/> Drywall <input type="checkbox"/> Final <input type="checkbox"/> Other _____	

Test Equipment Manufacturer and Model Used for Testing	Date of Last Equipment Calibration and by Whom
Tester Certification (Provide Certification/Re-Certification to Building Official) Certified By:	
Test Standard Used	Test Procedure Used Pressurized <input type="checkbox"/> Depressurized <input type="checkbox"/>
List any deviations in the test not typical of the standard practices used for Blower Door testing.	
Specific reasons for deviation in performing the test.	
Test Conclusion and Results	
Test Date	

- Required conditions during test (R402.4.1.2)
- 1.) Exterior windows and doors, fireplace and stove doors shall be closed, but not sealed, beyond the intended weatherstripping or other infiltration control measures;
 - 2.) Dampers including exhaust, intake, makeup air, backdraft and flue dampers shall be closed, but not sealed beyond intended infiltration control measures;
 - 3.) Interior doors, if installed at the time of the test, shall be open;
 - 4.) Exterior doors for continuous ventilation systems and heat recovery ventilators shall be closed and sealed;
 - 5.) Heating and cooling systems, if installed at the time of the test, shall be turned off;
 - 6.) Supply and return registers, if installed at the time of the test, shall be fully open.

Signature of Certified Tester: